



**INSPECTION / MAINTENANCE CHECKLIST
STANDPIPE-PAC™ SUPERVISORY SYSTEM
UFS-236 REVISION 2.01 – PAGE 1 OF 2**



DATE	
-------------	--

Is this (check one):	Monthly Inspection	=or=	Quarterly Maintenance
----------------------	--------------------	------	-----------------------

LOCATION INFORMATION	
User	
Address 1	
Address 2	
City, State, Zip	
System	

STANDPIPE-PAC UNIT SERIAL NUMBER	
---	--

STEP	INTERVAL	PROCEDURE	OK	NOT OK
1	Monthly	Is the unit installed in an area protected from outdoor elements?		
2	Monthly	Is the unit installed in a heated area, and is the temperature over +32°F?		
3	Monthly	Has the area where the unit is installed been checked for relative cleanliness?		
		Choose the phrase BEST describing the area where the unit is installed. Relatively clean <input type="checkbox"/> Somewhat dusty / dirty <input type="checkbox"/> Very dusty / dirty <input type="checkbox"/> Extremely dusty / dirty <input type="checkbox"/>		
4	Monthly	Has the color of the desiccant in the air dryer been checked?		
		Indicate below which color is the makes up the MAJORITY of the desiccant:		
		<div style="display: flex; justify-content: space-around;"> <div style="background-color: #007bff; color: white; padding: 2px;">DARK BLUE</div> <div style="background-color: #17a2b8; color: white; padding: 2px;">LIGHT BLUE</div> <div style="background-color: #e91e63; color: white; padding: 2px;">PINK</div> </div>		
5	Quarterly	Has the tube and screen assembly in the desiccant dryer been inspected, and cleaned or replaced, as needed?		
6	Quarterly	Has the air dryer desiccant been replaced with new desiccant?		
7	Quarterly	Has the compressor inlet filter been replaced with a new filter?		
8	Monthly	Has the Auxiliary Condensate Drain Device been properly used to remove water from the piping in the vicinity of the STANDPIPE-PAC™ ?		
9	Quarterly	Has the HIGH PRESSURE signal been checked?		
		1. Lockable shutoff valve CLOSED. 2. Compressor disconnect switch ON.		
		3. Operate test / service device. Signal horn should sound at 23±1 PSIG		
10	Quarterly	Has the LOW PRESSURE signal been checked?		
		1. Lockable shutoff valve CLOSED. 2. Compressor disconnect switch OFF.		
		3. Operate test service device. Signal horn should sound at 7 ± 1 PSIG.		
11	Monthly	Has the unit been left with the GREEN visual indicator for AC POWER ON and all other visual indicators OFF ?		
12	Monthly	Has the compressor disconnect switch been left ON ?		
13	Monthly	Is the pressure gage indicating between 13 and 18 PSIG?		
14	Monthly	Has the lockable outlet shutoff valve been left OPEN and locked?		
15	Monthly	Is the manual release bleed valve at each fire department connection CLOSED with cap and chain connected and tight?		
16	Monthly	Are all standpipe valves CLOSED ?		



LIST ALL CORRECTIONS / REPAIRS MADE

LIST ALL CORRECTIONS / REPAIRS NEEDED

NOTES

	PRINT NAME	SIGNATURE	DATE
INSPECTOR			
CUSTOMER			